



Project Status

Jefferson High School

New Practice Gym and Baseball Fields

Bob Devine, Project Manager

8-5-08

Jefferson Practice Gym and Baseball Field



Jefferson Practice Gym and Baseball Field



Status Summary

- Project is currently on schedule to complete as expected Summer of 2009.
- Final date for delivery is August 1, 2009.
- Contract price: \$ 6,159,000
- Rough grading is complete, underground utilities are in progress and the foundations for the lower level have been poured.

Progress

- Submittals are 99% complete.
- No schedule impacts at this time.

Attention Areas

- Existing storm system needs to be relocated to avoid new chain link footings. These are currently being redesigned.
- Existing water lines are above grade and need to be lowered. A fix has been determined but has not yet been implemented as costs are being negotiated.
- Window wall system is being submitted to DSA but has yet to be approved.