

Bond Project Update

April 14, 2009

- Project and Status

- Westmoor HVAC Project: Project is complete.
- Jefferson Maintenance Shed: Project is complete.
- Terra Nova Maintenance Shed: Project is complete.
- Terra Nova Modernization: Project is complete.
- Terra Nova Track and Field: Project is complete.
- Jefferson Track and Field: Project is complete.
- Jefferson Practice Gym: Project is under construction and due to complete July 21, 2009
- Westmoor Kitchen Project: Construction is underway in the New Cafeteria, Scheduled completion is August 2009.
- Oceana Pool & Gym: Project has been Bid, Contracts let, submittal review in progress, Construction due to start May 30 and projected completion August 2010.
- Westmoor Pool Project: Bids are due May 12. Project Start scheduled for July 2009 and completion, August 2010.
- Terra Nova Portable Project: Project has been bid; Contract has been let. Start of construction scheduled for June 6 and complete August 10th, 2009.
- Terra Nova Classrooms and Theater building: Plans are under review at DSA, Bid is scheduled for June 25th, 2009. Start of construction scheduled for July 2009.
- Westmoor T & F Project: Currently at DSA, Bid scheduled for June 6, 2009. Start of construction May 1, 2010.
- Oceana T & F Project: Currently at DSA, Bid scheduled for July 15, 2009. Start of construction June 7, 2010.
- Jefferson Kitchen Project: Under Preliminary Design.
- Jefferson New classrooms and Music room Project: Under Preliminary Design.
- Jefferson Modernization: Preliminary review

Jefferson High New Gym



Jefferson High New Gym



Jefferson High New Gym



Westmoor Cafeteria Atrium

