



# Project Status

Terra Nova High School  
Roofing Project 2008  
Bob Devine, Project Manager  
8-5-08

# Terra Nova Roofing Project 2008

## Building A



# Terra Nova Roofing Project 2008 Building B



# Status Summary

- Project was delayed due to weather.
- Project will be complete August 8, 2008.
- Contract cost: \$401,400
- Change order work: \$5,416

# Progress

- Existing roofs of buildings A and B were demolished to the roof substrate. New roofing, flashings, roof jacks, vent covers and curb caps were installed. Project was complicated because of weather conditions.
- Roof drains were replaced when it was discovered they were rusted and leaking.